

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Timeline															
							N	D	Half 1, 2021					Half 2, 2021					Half 1, 2022			
							J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
1	→	Nueva Zona de Utillajes	142 days	Thu 05/08/21	Fri 18/02/22	68%																
2	→	Entrega en Ayuntamiento - Avance de Licencia	90 days	Thu 05/08/21	Wed 08/12/21	89%																
3	→	Desarrollo Proyecto Ejecución	69 days	Thu 26/08/21	Tue 30/11/21	94%																
4	→	RFQ	19 days	Wed 24/11/21	Mon 20/12/21	0%																
5	→	Envío pliego de licitación	0 days	Wed 24/11/21	Wed 24/11/21	0%																
6	→	Confección de ofertas	12 days	Wed 24/11/21	Thu 09/12/21	0%																
7	→	Entrega de ofertas	0 days	Thu 09/12/21	Thu 09/12/21	0%																
8	→	Revisión de Ofertas / Contratas	5 days	Fri 10/12/21	Thu 16/12/21	0%																
9	→	Business Award (BA) + DOA	2 days	Fri 17/12/21	Mon 20/12/21	0%																
10	→	Adjudicación	0 days	Mon 20/12/21	Mon 20/12/21	0%																
11	→	Obra / Suministro / Instalación	35 days	Mon 03/01/22	Fri 18/02/22	0%																
12	→	Fase 1. Obra campa	30 days	Mon 03/01/22	Fri 11/02/22	0%																
13	→	Traslado material	5 days	Mon 14/02/22	Fri 18/02/22	0%																

Project: 190722_SP 2005_Plan d Date: Wed 24/11/21	Task		Rolled Up Task		Inactive Task		Manual Summary		Baseline	
	Split		Rolled Up Critical Task		Inactive Milestone		Start-only		Baseline Milestone	
	Milestone		Rolled Up Milestone		Inactive Summary		Finish-only		Baseline Summary	
	Summary		Rolled Up Progress		Manual Task		Deadline		Progress	
	Project Summary		External Tasks		Duration-only		Critical Task			
	Group By Summary		External Milestone		Manual Summary Rollup		Late			